

Project Timeline

February 7th – Contract approved by CC - Done

February 13th – Anticipate Field crews moving into Farmland property site to begin collecting field data – **Done**

February 16th – Project Kick-off discussions with city staff - **Done**

Mid Feb to Early Mar – Site Investigation/Info Gathering/Preliminary concept ideas/Stormwater collection - **Done**

Mid Feb to Apr 1 – *O’Connell Intersection Task* – Conceptual Intersection Analysis on-going - **Done**

Tuesday, Feb 28th @ 9am – Westar Energy & Southern Star Gas Discussion – Done

Thursday, March 8th @ 8am – Next Project Team Meeting – Done

Mid Mar – First Key Stakeholders Meeting (**Thursday, March 15th @ 11am**) CDM Smith Task 1.1 – **Done**

Mar 8 to Apr 1 – Tasks 2.1a, 2.1b and 2.1c, WWTP meeting and data collection as food waste investigation, respectively. – **Done**

Wednesday, March 28th @ 10:30am – Next Project Team Meeting – Done

Mar 1 to Apr 1 – Solar Evaluation – CDM Smith Task 2.2 – **Done**

Mar 1 to Apr 1 – Design Development Stage 1 tasks for the MP– CDM Smith Stormwater Task 3.1 (Watershed Analysis) – **Done**

Wednesday, April 11th @ 2:00pm – Next Project Team Meeting – Done

Mid to late April – Second Key Stakeholders Meeting (**EHBP Owner’s Meeting – May 9th**) - **Done**

Apr 1 to May 1 – Biogas Production – CDM Smith Task 2.1d - **Done**

Apr 1 to May 1 – Design Development Stage 2 tasks for the MP – CDM Smith Stormwater Task 3.2 – **Small portion still underway**

Apr 1 to May 31 – *O’Connell Intersection Task* – Preliminary Design (Field Check – 50% Complete) - **Done**

April 25th – NREL On-site Meeting with EPA/DOE – Done

May 8th – Meeting with adjacent business owners along 23rd Street – Done

May 9th – Meeting with Tow/Salvage Yard owners along 19th Street – Done

May 9th – Meeting with East Hills Business Park owners – Done

May 10th @ 9:30am – Next Project Team Meeting – Done

May 16th – Open House/Public Information Meeting - Done

Wednesday, May 30th @ 8:30am – Next Project Team Meeting – Done

Wednesday, May 30th @ 2:00pm – Discussion with Chuck regarding Westar Easements/Exhibits – Done

May 1 to Jun 1 – Energy and Heat Production CDM Smith Task 2.1e & Potential Research Task 2.1f- **Continuing**

May 1 to Jun 1 – Design Development Stage 3 tasks for the MP– CDM Smith Stormwater Task 3.3 (Stormwater Report) – **Small portion still underway**

June – Final Key Stakeholders Meeting (**N/A**) CDM Smith Task 1.2 and Tasks 2.3a and 2.3b - Green Energy presentation and Tech Memo, respectively- **Final Draft Memo currently submitted and under review**

Tuesday, June 12th – City Commission Meeting – Upcoming

June to July – Final MP Design stage – CDM Smith Task 2.3c - Final Green Energy Tech Memo

Wednesday, June 20th @ 4:00pm – County Commission Meeting – Done

Early June – Final submittal of traffic study to city staff – **Done**

Early June – Meet with KDOT to discuss any additional comments regarding new business park entrance – **Done**

Early June – Begin with road & infrastructure design if so directed – **Done**

Jun 1 to Jun 30 – *O’Connell Intersection Task* – Field Check Review Time for City & KDOT – **Done**

Late June – Begin compiling info to be ready for potential rezoning/preliminary plat submittals- **Underway**

Tuesday, July 3rd – Infrastructure/roads/final platting contract approved by City Commission – Upcoming

Thursday, July 5th @ 1:30pm – Next Project Team Meeting – Upcoming

REMAINING TASKS IN PROCESS

June & July – Final MP Design stages - Final Green Energy Tech Memo

Prior to July 4th – Have final buy-in on master plan layout

Monday, Jul 23 – Submit Preliminary Plat (in coordination with rezoning) for Farmland MP

Early July – Start design and field surveying for infrastructure/roads

Jul 1 to Aug 31 – *O’Connell Intersection Task* - Final Design

Sept 24 – Planning Commission for Preliminary Platting/Rezoning

Sep 1 to Sep 31 – *O’Connell Intersection Task* - Bidding Phase

Oct 9 – City Commission for Preliminary Platting/Rezoning

Sept & Oct – Final Platting

Dec – Completion of infrastructure/roads plans

Jan/Feb/Mar 2013 – Bidding/Negotiating Phase for infrastructure/roads

Spring 2013 – Infrastructure/roads under construction