Project Update01/08/2019



- Dec. 5, 2017 City Commission
 - •Sealed bid \$5,335,240.00 BA Green
- •July 10, 2018 City Commission
 - Change Order of \$249,018 for
 - **SHPO & Materials**
 - Project total \$7,142,414



- •\$260,000 Owner Contingency
- •COR #003 \$12,465.00
 - •1200 Amp Disconnect on Exterior
- •COR #008 \$25,932.00
 - Steel Angles & Masonry Restoration
- City of Lawrence

- •COR #010 \$16,718.00
 - Relocation of Sand/Oil Separator
- •COR #012 \$44,924.00
 - Repair of Sanitary Sewer
- •COR #013 \$19,548.00
 - Demo/replace ceiling ballroom
 - City of Lawrence

- •COR #014 \$10,566.00
 - Add sink break room SRC
- •COR #015 \$30,072.00
 - Reinforce roof joints in ballroom
- •COR #017 \$26,666.00
 - Steel framing for new poles
 - City of Lawrence

- •COR #027 \$12,136.00
 - •TV Blocking/Electrical/EERS Timer Switch
- •\$15,776.00 Credits

\$215,980.00 encumbered contingency



Pending COR

- •COR #016 \$39,353.00
 - Museum Bay Roof Reinforcement
- •COR #025 \$34,282.00
 - Fire Alarm System



- •COR #011 \$11,059.00
 - Make up Air
- •COR #011 \$?
 - Hard Ceilings in SRC
- •COR #011 \$?
 - Elevator SRC
- City of Lawrence

Questions

