

TENTATIVE SCHEDULE

City of Lawrence, Kansas 2006 Downtown Waterline Improvements Project

Tentative Schedule

The following is an estimated schedule of activities through construction for this project. The duration of activities with an "*" are controlled by others and may vary in duration. We will work diligently through our scope of services to provide every opportunity to accomplish this project ahead of this schedule.

Activity	Activity Time Duration	Activity Completion Deadline
* Notice to Proceed from City		
Field Survey	5 weeks	
Concept Alignment & Valve Location Meeting with City Staff	2 weeks	
Preliminary Construction Plans to City	4 weeks	
Project Update to City Commission		February 28, 2006
* City Review of Construction Plans	2 weeks	March 6, 2006
Final Construction Plans to the City Ready to Advertise for Bids	1 week	March 13, 2006
Advertisement for Bids + Contracting	3 weeks (minimum)	
Bid Letting	To be scheduled By Staff on a Tuesday	April 4, 2006
Public Meetings	3 weeks	May 5, 2006
Pre-Construction Meeting	To be scheduled By Staff on or around	May 8, 2006
Start of Construction (After KU Grad)	May 22, 2005	
End of Construction	116 Working Days	October 6, 2006

Note: Working Days during the construction phases will be Monday through Saturday, excluding City Holidays. The proposed schedule does not include unforeseen delays in construction such as inclement weather.