

CONSTRUCTION SCHEDULE SCENARIOS

2007 Downtown Waterline Improvements Project City of Lawrence, Kansas

Summary of Construction Phasing:

Phase 1 – 20 Working Days: Construction of the waterline and electrical improvements along the Massachusetts Street from 11th to N. Park Street.

Phase 2 – 35 Working Days: Construction of the waterline and electrical improvements along the *East* ½ of Massachusetts Street from 9th to 11th.

Phase 3 – 35 Working Days: Construction of the waterline and electrical improvements along the *West* ½ of Massachusetts Street from 9th to 11th.

Scenario #1

Activity	Date(s) for Activity
Construction Plan Approval	March 5
Advertise for Bids	March 8 to March 27
Bid Letting	March 27
Phase 1 Construction	April 23 to May 18
<i>No Construction Activities</i>	<i>May 19 to May 28</i>
Phase 2 Construction	May 29 to July 19
Phase 3 Construction	July 20 to September 14

Scenario #2

Activity	Date(s) for Activity
Construction Plan Approval	March 5
Advertise for Bids	March 8 to March 27
Bid Letting	March 27
Phase 1 Construction	April 23 to May 18
Phase 2a Construction (10 th to 11 th)	May 21 to May 28
Phase 2b Construction (9 th to 11 th)	May 29 to July 12
Phase 3 Construction	July 13 to September 7

Scenario #3

Activity	Date(s) for Activity
Construction Plan Approval	March 12
Advertise for Bids	March 15 to April 3
Bid Letting	April 3
Phase 1 Construction	April 30 to May 25
Phase 2 Construction	May 29 to July 19
Phase 3 Construction	July 20 to September 14

Scenario #4

Activity	Date(s) for Activity
Construction Plan Approval	April 6
Advertise for Bids	April 10 to May 1
Bid Letting	May 1
Phase 1 Construction	May 29 to June 25
Phase 2 Construction	June 26 to August 16
Phase 3 Construction	August 17 to October 12

Note: The above schedules allow for some Holidays and non-working days.