

Project Update: 7.9.08

**Ohio Street Brick Reconstruction** – Finished laying brick in 700 block of Ohio. Curb and majority of work behind curb has been completed including seeding. Need to replace a few broken and uneven bricks. Sand needs to be swept into bricks. Work in 600 block will begin in 1-2 weeks. Pictures below.



700 block looking north – looks great!



700 block looking south – sand on top of relaid bricks

**Overland Drive & Stoneridge Drive – Street, Storm Sewer, and Waterline Improvements** – Staking completed with major construction activity upcoming.



Centerline of Stoneridge looking north



Pipe stockpiles on site. Water tower work in background.



**19<sup>th</sup> & Louisiana** – Waterline work is finished and storm sewer inlets are installed. Curb and gutter completed on overlay portion (Alabama to Indiana). Concrete pavement sections being formed and poured daily at intersection of 19<sup>th</sup> & Louisiana and on 19<sup>th</sup> Street from Louisiana to Indiana. Bus turnout in front of school on Louisiana St. has been graded with curb and gutter installed. Construction activity was held up with the greater than average rainfall in June, however, contractor is working 6 days a week to keep the project on schedule. It is still anticipated that the streets will be open to traffic before school starts at the original August 4<sup>th</sup> deadline; although some touch up work outside of the roadway may occur after August 4<sup>th</sup>.



19<sup>th</sup> & Louisiana looking west



19<sup>th</sup> & Louisiana looking east – Setting forms for next concrete pour



19<sup>th</sup> & Indiana looking west – Street widening and curb and gutter work complete.





19<sup>th</sup> & Indiana looking east – Concrete work



Louisiana Street – bus turnout in front of school

**23<sup>rd</sup> & Harper Geometric Improvements** – Harper Street south of the intersection has been widened for installation of left turn lane. Harper Street has been milled and concrete base was poured for road widening. Concrete entrance to Kwik Shop is complete. Sidewalk and asphalt overlay will be completed in the next week. Anticipate reopening to traffic on Friday July 18<sup>th</sup>. Pictures below.



South end of project construction limits looking north



23<sup>rd</sup> and Harper looking south.



**25<sup>th</sup> Terrace, O'Connell Road to Franklin Road – Street, Storm Sewer, & Waterline Improvements** – The majority of the project is completed except for the roundabout to be installed at the intersection of 25<sup>th</sup> Terrace & O'Connell Rd. Construction on the roundabout will begin after the 23<sup>rd</sup> & Harper intersection is reopened. Pictures below.



25<sup>th</sup> St. Terrace just east of O'Connell Rd. looking east



25<sup>th</sup> St. Terrace and Franklin Rd. looking west

**KLINK Mill & Overlay, Iowa Street – 23<sup>rd</sup> St to north of 31<sup>st</sup> St.** – Milling operation is complete and the two southbound lanes and center turn lane have been overlaid and striped. Construction should be completed in less than a week.



25<sup>th</sup> & Iowa looking south – southbound lanes and center lane have been overlaid and striped



**Phase 1 Mill & Overlay** – Massachusetts St. was completed a week ahead of schedule. Work is underway on both 7<sup>th</sup> Street and Kentucky Street. Pictures below.



Milling operation at 10<sup>th</sup> & Kentucky



Milled roadway along Kentucky St.

**K-10 & O'Connell Road Intersection – Eastbound Right Turn Lane and Westbound Left Turn Lane – Project is complete.**



Eastbound Right Turn Lane



Westbound Left Turn Lane



**Folks Rd parking lot at 'Future Park'** – Work for Parks & Rec, designed and staked by PW. Utility line has been raised, entrance pipe is installed, field is staked and grass is mowed. Concrete entrance and parking lot with asphalt millings will be constructed soon. Pictures below.



Pipe installed



Ready for grading and surfacing