Proposal Request Log City of Lawrence Lawrence Carnegie Expansion Project #05044



1 10 6	Ct #03044			<u> </u>	 				
P.R.#	Subject	Date Issued	PCO Rec'd.	PCO#	Initial Amount	Archt's. Recommen dation	Amount Approved	¢.0.5	Comments
1	Additional plaster and floor repair	3/30/2010	05/04/10	1	\$10,887.14	Approve	-	1	
2	Delete hatch, landscaping	3/30/2010	05/04/10	2	(\$6,442.95)	Approve		1	
3	Delete lock cylinder housings and cores	4/5/2010	05/04/10	3	(\$416.00)	Approve		1	
4	Modify casework and provide mop sink	4/14/2010	05/04/10	4	\$4,483.07	Approve		1	
5	Change control system to Honeywell automated	4/14/2010	05/04/10	5	(\$1,000.00)	Approve		1	
6	Added electrical items	4/14/2010	05/04/10	6	10439.18	Revise			See revised amount below
7	Repair fire damage at roof	5/4/2010	05/19/10	9	\$8,214.97	Approve		1	
NA	Additional wall removal in ground floor		05/04/10	7	\$1,890.82	Approve		1	
NA	Rebuild plumbing wall at room 112		05/04/10	8	\$958.38	Approve		1	
6R	Added electrical items (revised)		05/08/10	6R	\$5,246.26	Approve		1	
4R	Added solid surface counters to PR #4	5/11/2010	05/19/10	10	4622.75	Reject			
						i			
		total C	O #1 (excluding	items in red)	\$23,821.69				
	Modify sprinkler piping for ceiling conflicts		06/11/10	11	\$1,299.76	Арргоче		2	
	Additional Vermont Street curb		07/28/10	12R	\$2,120.61	Арргоче		2	
	Additional concrete pad	1	08/16/10	13	\$1,655.17	Approve		2	
	Additional plaster repairs		09/07/10	14	\$1,127.50	Approve		2	
	Modify ceilings in 204, 205		09/24/10	15	\$4,092.83	Revise			
	Modify ceilings in 204, 205		10/05/10	15R	\$3,810.95	Approve		2	
	Drywall changes for field conditions, rooms 111, 204		10/06/10	16	\$2,243.73	Approve		2	
	:				7-,- (01.0	1495,010			
		total CO #2 (excluding items in red		\$12,257.72					
				,	Ψ12,201.1				
		<u> </u>							
		 					·· · · · · · · · · · · · · · · · · · ·		
						ļ			
									
						 			
									
	\	<u> </u>							
<u> </u>	\					 			
			L			<u></u>			