

# Memorandum City of Lawrence Public Works

**TO:** Chuck Soules

**FROM:** Mark Thiel

**Date:** June 12, 2013

**Re:** **City Manager's Report Item for June 18, 2013  
Update - Iowa Project progressing on schedule**

## **Iowa Reconstruction -Irving Hill Road to south of Harvard Rd.**

Construction on Iowa is well underway. Traffic has been switched to the southbound lanes and the intersection of 15<sup>th</sup> & Iowa is closed for east/west traffic. The construction of the northbound lanes to the intersection has been completed and paving of the intersection will begin later next week. North/south traffic on Iowa will continue to be accommodated throughout the project. Completion of the intersection is scheduled to be completed by August 15, 2013; however, the contractor is targeting late July/early August for completion of this phase. The overall project completion date is November 16, 2013.



*Iowa St. looking north from Irving Hill Road Bridge  
Southbound lanes complete*



*Iowa St. Looking north from Irving Hill Bridge  
Northbound lanes complete*

King's Construction continues to make good progress toward the scheduled completion dates for phase 1. The next major concrete pour is scheduled for later next week.