

City of Lawrence  
Transportation Commission Study Session  
September 19, 2018 Minutes

MEMBERS PRESENT: Erin Paden, Charlie Bryan, Steve Evans, John Ziegelmeyer,  
Michele Dillon

MEMBERS ABSENT: Donna Hultine, Kathryn Schartz, Ron May, Mark Hurt

STAFF PRESENT: David Cronin, Public Works Department  
Zach Baker, Public Works Department  
Amanda Sahin, Public Works Department

PUBLIC PRESENT: N/A

---

A complete video recording of the meeting is available on the City's website at  
<https://lawrenceks.org/boards/transportation-commission/>

**1. 2018 CIP Update and 2019 CIP Overview**

Staff provided an update on the 2018 CIP projects and provided an overview of the 2019 CIP projects that are relevant to Transportation Commission

## Transportation Commission Study Session September 18, 2018

Name	Initials
<b>Members</b>	
Charlie Bryan Lawrence DGCO Health Dept. Representative	CWB
Donna Hultine University of Kansas	
Kathryn Schartz Multi-Modal Transportation / Planning Eng Rep	
Mark Hurt PTAC representative	
Michele Dillon Pedestrian Representative	MD
Steve Evans Planning/Engineering Field Representative	SE
Erin Paden Bicyclist Representative	EP
John Ziegelmeyer Local Business Representative	JZ
Ron May USD-497	
<b>City Staff</b>	
David Cronin City Engineer	DC
Jessica Mortinger Senior Transportation Planner	
Ashley Meyer Transportation Planner	
Amanda Sahin Transportation Engineer	AS
Zach Baker Project Engineer	
Jon Marburger Project Engineer	JPM




**TRANSPORTATION COMMISSION  
STUDY SESSION  
Wednesday, September 19, 2018 3:30 PM  
City Commission Room, City Hall, 6 E. 6th Street**

**STUDY SESSION AGENDA**

*Public comment related to work session topics will be allowed at the end of each discussion item. Each person will be limited to three (3) minutes. Individuals are asked to come to the microphone, sign in, and state their name and address.*

**1. 2018 CIP Update and 2019 CIP Overview**

Staff will provide an update on the 2018 CIP projects and provide an overview of the 2019 CIP projects that are relevant to Transportation Commission



# 2018 CIP Update and 2019 CIP Overview

Transportation Commission Study Session  
September 19, 2018



# 2018 Project Update

- ▶ PW18E10CIP 23<sup>rd</sup> St Center Turn Lane – Mass to Louisiana
- ▶ PW18E10 Massachusetts St – 11<sup>th</sup> to 14<sup>th</sup>
- ▶ CI09 Sidewalk/Bike/Ped Improvement/ADA ramps
- ▶ CDBG ADA ramps and Haskell RRFB
- ▶ PW17E66CIP E 9<sup>th</sup> St Improvements
- ▶ PW18E7CIP 19<sup>th</sup> St – Iowa to Naismith




# 23<sup>rd</sup> Street Center turn Lane - Massachusetts to Louisiana

- ▶ Construction will begin in October 2018.
  - ▶ Phase 1 & 2 will be completed this fall to mill and overlay of 23<sup>rd</sup> Street between just east of Iowa Street to the west approach of Louisiana Street.
  - ▶ Phase 3 & 4 will begin in October but has a completion date of in Spring 2019. This work includes the widening of 23<sup>rd</sup> Street between Louisiana Street and Massachusetts Street as well as the installation of sidewalk on both sides, installation of new waterline from Louisiana Street to Barker Avenue, and the mill and overlay of 23<sup>rd</sup> Street from Louisiana Street to the Haskell Bridge.



# Massachusetts Street Lane Realignment – 11<sup>th</sup> to 14<sup>th</sup>

- Project was bid in Aug 2018 but came in over budget.
- Mill and overlay was completed Aug 31, 2018 under the Pavement Maintenance contract. The contractor also installed the center lane markings.
- Project plans were updated and are out to bid. Bids will be opened on Sep 18, 2018.
- Project award scheduled for the Oct 2, 2018 City Commission meeting.
- Once a Notice to Proceed is issued the contractor has 20 working days to complete the project.



# Sidewalk/Bike/Ped Improvements and CDBG Projects

## Sidewalks and ADA Ramps

- CFS Engineers is currently working on plans for the projects.
- CDBG ramps and RRFB at 16<sup>th</sup> and Haskell will be bid as one project and the City funded ramps and sidewalks will be bid as one project.
- Project will be bid this winter and should be complete by spring or early summer.

## Bicycle Boulevards

- Staff has selected a consultant and is working with them on a scope and fee. Targeting contract approval from City Commission on Oct 16, 2018.
- Will work with consultant on schedule for the project to target public meeting dates and a date to bring the conceptual design to Transportation Commission.





## E. 9<sup>th</sup> Street Improvements

- ▶ New Hampshire to Pennsylvania (& Sidewalk to Delaware)
- ▶ Pavers, Inc. (Salina, KS) Low Bid: \$2,079,114.30
- ▶ Currently Closed from Connecticut to New Hampshire
- ▶ Work Began July 2018; Substantial Completion this winter. Bricks being salvaged and stored at 18<sup>th</sup> & Wakarusa




# 19<sup>th</sup> Street – Iowa to Naismith & Bike/ped tunnels

- ▶ Project Letting is in October
- ▶ Construction will begin in early 2019 with roadway impacts beginning Spring Break
- ▶ Phase 1 – Reconstruct 19<sup>th</sup> from Iowa to Ousdahl and install east half of Iowa tunnel.
- ▶ Phase 2 – Reconstruct 19<sup>th</sup> Street from Ousdahl to Naismith and complete west half of Iowa tunnel.



# 2019 CIP Projects

- ▶ CI09 Sidewalk/Bike/Ped Improvements/ADA Ramps
- ▶ CDBG funded projects
- ▶ PW18E2CIP Kasold – Clinton Parkway to 22<sup>nd</sup> St
- ▶ PW19E2CIP 6<sup>th</sup> and Tennessee Right Turn Lane
- ▶ PW17E3CIP E. 19<sup>th</sup> St – Harper to O’Connell
- ▶ PW17E10 Queens Road – 6<sup>th</sup> St to City Limits
- ▶ PR2121 CIP Lawrence Loop – Downtown Section



# Sidewalk/Bike/Ped Improvements and CDBG Projects

## Sidewalk/Bike/Ped Improvements


- ▶ Plan on discussing the next years projects in November with the Transportation Commission
- ▶ If we are awarded a TA grant the design funds and potentially the matching funds will have to come out of the 2019 local funds

## CDBG

- ▶ \$303,035 of money for pedestrian projects
- ▶ A draft list of locations was approved by Transportation Commission in April
- ▶ A final recommendation on locations will be presented to Transportation Commission in November

# Kasold- Clinton Parkway to 22nd

- ▶ \$1M in 2019 CIP
- ▶ Conceptual Plan
  - ▶ Shared-use path on the west side
  - ▶ Dual Turn Lanes at Clinton
  - ▶ Large "Cut" needed on east side to accommodate sidewalk improvements





## 6<sup>th</sup> and Tennessee Right Turn Lane

- Add Right Turn Lane on EB 6<sup>th</sup> Street
- Add “bulb-out” to reduce pedestrian crossing distance on S. Leg of Tennessee
- Address Drainage Issues on S. Leg of Ohio
- Coordination w/ Historic Resources District
- Field Check Late Sept./Early Oct.
- Letting July 2019; Construction Late Summer/Fall 2019
- 80% Match from KDOT up to \$250,000
- \$250,000 included in 2019 CIP for City Funds



# Queens Road – 6<sup>th</sup> to Eisenhower Drive

- ▶ Pending the approval of the benefit district construction would begin in 2019.
- ▶ One lane NB; one lane SB; center turn lane/median
- ▶ Roundabout at Overland Drive
- ▶ Bike lanes and shared-use path
- ▶ Traffic Signal at 6<sup>th</sup> & Queens Road



## E. 19<sup>th</sup> Street – Harper to O'Connell

- ▶ \$3.625M in 2019/2021 CIP
- ▶ Design will review multiple cross sections with varying bike/ped accommodations
- ▶ Possible roundabout at Harper
- ▶ Waterline reconstruction in 2019; street reconstruction in 2021





# Lawrence Loop – Downtown Sections

- ▶ 2019 CIP includes \$100,000 for study/design of preferred alignment of Downtown segment of Lawrence Loop