

Rock Chalk Park Concrete: Streets, Parking Lots, Curbs, Sidewalks, Ramps and Shared-use paths

ITEM	DESCRIPTION	UNIT	Plan Quantity	Measured Quantity	Percent Complete	Concrete Volume (CY)	
						Plan	Measured
80	10" NRDJ Portland cement conc pavement	SY	9,758	9,493	97%	2,711	2,637
81	Type CG-1 Concrete curb & gutter	LF	6,257	6,005	96%	463	444
82	4" x 5' Concrete sidewalk	SY	40	17	43%	4	2
83	6" x 10' Fiber reinforced conc sdwk	SY	4,078	3,993	98%	680	666
84	Access ramps	EACH	13	14	108%	16	17
95	Concrete access ramps	SY	464	408	88%	103	91
98	Concrete parking lot	SY	44,356	42,662	96%	6,161	5,925
99	CG-1 curb and gutter	LF	15,338	14,549	95%	659	625
100	Concrete parking and Bus lane	SY	7,337	6,645	91%	1,630	1,477
101	Fire lane / Access roads	SY	8,593	3,445	40%	1,671	670
108	8" NRDJ Portland cement	SY	9,524	8,556	90%	2,116	1,901
109	CG-1 curb and gutter	LF	5,109	4,646	91%	314	286
110	6" x 10' Fiber rec path	SY	5,163	5,267	102%	861	878
111	4" x 5' Sidewalk	SY	195	88	45%	22	10
112	Access ramps	EACH	51	51	100%	61	61
Total =						17,471	15,689