

Tuesday, February 14, 2017

SPEED HUMP NORTH STREET

PW5104

Name	SPEED HUMP NORTH STREET	Project Manager	TIM CAST	Page Number	1
Activity	6009 INSTALL SPEED HUMP	Start Date Actual			
Labor Hours Actual	109.00	Stop Date Actual			
Labor Cost Actual	\$2,282.27	Total Cost Actual	\$5,509.51		
Material Cost Actual	\$1,528.79				
Equipment Cost Actual	\$1,698.45				

Details

SPEED HUMP INSTALLATION
- 530 NORTH ST. (NORTH LAWRENCE)
- 3" SPEED HUMP + SIGNAGE

1/18 - Saw / Bust / Dig out / Set / Blankets
- Detour / Road Closed (Notify P.D.)
1/19 - Pour - 4yds 5k + Fibers (Wire Mat) - South
1/20 - Pour - 4yds 5k + Fibers (Wire Mat) - North
1/23 - Backfill/Cut Ditch on North (Thiel)

Start Date	ID	Notes	Activity	Quantity	Cost
1/19/2017	131 MCM KCMMB	5K - KCMMB DESIGN	6009 INSTALL SPEED HUMP	4.00 yd	\$548.00
1/20/2017	131 MCM KCMMB	5K - KCMMB DESIGN	6009 INSTALL SPEED HUMP	4.00 yd	\$660.00
				8.00	\$1,208.00
Start Date	ID	Notes	Activity	Quantity	Cost
1/19/2017	135MCM	WINTER CHARGE	6009 INSTALL SPEED HUMP	1.00 ea	\$4.50
1/20/2017	135MCM	WINTER CHARGE	6009 INSTALL SPEED HUMP	1.00 ea	\$4.50
				2.00	\$9.00
Start Date	ID	Notes	Activity	Quantity	Cost
1/19/2017	137MCM2	SHORT LOAD CHG 3-5 yds	6009 INSTALL SPEED HUMP	1.00 ea	\$45.00
1/20/2017	137MCM2	SHORT LOAD CHG 3-5 yds	6009 INSTALL SPEED HUMP	1.00 ea	\$45.00
				2.00	\$90.00
Start Date	ID	Notes	Activity	Quantity	Cost
1/19/2017	138MCM	FIBERS	6009 INSTALL SPEED HUMP	4.00 yd	\$24.00
1/20/2017	138MCM	FIBERS	6009 INSTALL SPEED HUMP	4.00 yd	\$24.00
				8.00	\$48.00

PW5104

Start Date	ID		Notes	Activity	Quantity	Cost
1/20/2017	141-5/8	5/8" REBAR		6009 INSTALL SPEED HUMP	1.00 ea	\$3.79
					1.00	\$3.79
Start Date	ID		Notes	Activity	Quantity	Cost
2/14/2017	173	MISC MATERIAL	30 X 30 BUMP SIGN	6009 INSTALL SPEED HUMP	2.00 ea	\$120.00
2/14/2017	173	MISC MATERIAL	POST	6009 INSTALL SPEED HUMP	2.00 ea	\$30.00
2/14/2017	173	MISC MATERIAL	ANCHOR	6009 INSTALL SPEED HUMP	2.00 ea	\$20.00
					6.00	\$170.00
Start Date	ID		Notes	Activity	Quantity	Cost
1/19/2017	T-CONCRETE PAVEMENT NEW	INSTALLATION OF NEW CONCRETE PAV		6009 INSTALL SPEED HUMP	126.00 ft²	\$0.00
1/20/2017	T-CONCRETE PAVEMENT NEW	INSTALLATION OF NEW CONCRETE PAV		6009 INSTALL SPEED HUMP	126.00 ft²	\$0.00
					252.00	\$0.00

Labor (Actual)

Start Date	ID	Activity	Hours	Overtime	Total Hours	Cost	Notes
1/18/2017	CC-WB	6009 INSTALL SPEED HUMP	8.00	0.00	8.00	\$209.87	
1/18/2017	CC-ED	6009 INSTALL SPEED HUMP	8.00	0.00	8.00	\$140.04	
1/18/2017	CC-GS	6009 INSTALL SPEED HUMP	8.00	0.00	8.00	\$142.37	
1/18/2017	CC-CJR	6009 INSTALL SPEED HUMP	8.00	0.00	8.00	\$132.30	
1/18/2017	CC-CF	6009 INSTALL SPEED HUMP	8.00	0.00	8.00	\$157.02	
1/18/2017	CC-BW	6009 INSTALL SPEED HUMP	8.00	0.00	8.00	\$209.87	
1/19/2017	CC-ED	6009 INSTALL SPEED HUMP	4.00	0.00	4.00	\$70.02	
1/19/2017	CC-BW	6009 INSTALL SPEED HUMP	4.00	0.00	4.00	\$104.94	
1/19/2017	CC-GS	6009 INSTALL SPEED HUMP	4.00	0.00	4.00	\$71.18	
1/19/2017	CC-CJR	6009 INSTALL SPEED HUMP	4.00	0.00	4.00	\$66.15	
1/19/2017	CC-CF	6009 INSTALL SPEED HUMP	4.00	0.00	4.00	\$78.51	
1/19/2017	CC-WB	6009 INSTALL SPEED HUMP	4.00	0.00	4.00	\$104.94	
1/20/2017	CC-CJR	6009 INSTALL SPEED	4.00	0.00	4.00	\$66.15	

PW5104

1/20/2017	CC-WB	HUMP 6009 INSTALL SPEED	4.00	0.00	4.00	\$104.94	
1/20/2017	CC-GS	HUMP 6009 INSTALL SPEED	4.00	0.00	4.00	\$71.18	
1/20/2017	CC-BW	HUMP 6009 INSTALL SPEED	4.00	0.00	4.00	\$104.94	
1/20/2017	CC-ED	HUMP 6009 INSTALL SPEED	4.00	0.00	4.00	\$70.02	
1/20/2017	CC-CF	HUMP 6009 INSTALL SPEED	4.00	0.00	4.00	\$78.51	
1/23/2017	CC-GS	HUMP 6009 INSTALL SPEED	4.00	0.00	4.00	\$71.18	
1/23/2017	T-JP-KIP	SIGN INSTALLATION	1.00	0.00	1.00	\$18.26	BUMP SIGN
1/23/2017	CC-WB	HUMP 6009 INSTALL SPEED	4.00	0.00	4.00	\$104.94	
1/23/2017	CC-BW	HUMP 6009 INSTALL SPEED	4.00	0.00	4.00	\$104.94	
						Labor Cost	\$2,282.27
						Labor Hours	109.00

Equipment (Actual)

Start Date	Activity	ID	Description	Notes	Total Usage	Cost
1/18/2017	6009 INSTALL SPEED HUMP	328	2008 DUMP TRUCK TANDEM AXLE		4.00	\$286.00
1/18/2017	6009 INSTALL SPEED HUMP	337	2006 FORD F-350 1 TON FB		4.00	\$100.00
1/18/2017	6009 INSTALL SPEED HUMP	344	2008 F-250 CREW CAB FB 3/4 TON		8.00	\$112.00
1/18/2017	6009 INSTALL SPEED HUMP	347	2005 CONCRETE SAW		2.00	\$27.00
1/18/2017	6009 INSTALL SPEED HUMP	371	2004 TRUCK 1 TON UTILITY BED		4.00	\$80.00
1/18/2017	6009 INSTALL SPEED HUMP	395	1992 FLUSHER		4.00	\$124.00
1/18/2017	6009 INSTALL SPEED HUMP	745	2012 MINI TRACKHOE		4.00	\$94.00
1/19/2017	6009 INSTALL SPEED HUMP	344	2008 F-250 CREW CAB FB 3/4 TON		4.00	\$56.00
1/19/2017	6009 INSTALL SPEED HUMP	337	2006 FORD F-350 1 TON FB		4.00	\$100.00
1/19/2017	6009 INSTALL SPEED HUMP	371	2004 TRUCK 1 TON UTILITY BED		4.00	\$80.00
1/20/2017	6009 INSTALL SPEED HUMP	337	2006 FORD F-350 1 TON FB		4.00	\$100.00
1/20/2017	6009 INSTALL SPEED	344	2008 F-250 CREW CAB		4.00	\$56.00

PW5104

1/20/2017	HUMP 6009 INSTALL SPEED HUMP	371	FB 3/4 TON 2004 TRUCK 1 TON UTILITY BED	4.00	\$80.00
1/23/2017	6009 INSTALL SPEED HUMP	371	2004 TRUCK 1 TON UTILITY BED	2.00	\$40.00
1/23/2017	6009 INSTALL SPEED HUMP	745	2012 MINI TRACKHOE	4.00	\$94.00
1/23/2017	SIGN INSTALLATION	T983	2010 F550 TRUCK W/UTILITY BED	1.00	\$19.45
1/23/2017	6009 INSTALL SPEED HUMP	321	2017 TANDEM AXLE DUMP TRUCK	2.00	\$150.00
1/23/2017	6009 INSTALL SPEED HUMP	337	2006 FORD F-350 1 TON FB	4.00	\$100.00
Equipment Cost					\$1,698.45