

LAWRENCE, KANSAS
CLINTON WATER TREATMENT PLANT
PHASE II EXPANSION

CITY PROJECT NO. 2CP-205

CHANGE ORDER NO. 6

This Change Order No. 6 covers adjustments to the Contract Price and Contract Time which resulted from the changes in the work described herein.

ITEM CO6-1. EXISTING CURB AND REPLACEMENT.

Initiated by: Contractor

While replacing curb and gutter that was removed or damaged by construction activities, the Contractor concurrently replaced other existing curb and gutter that was damaged or deteriorated due to age prior to construction. This change includes the removal and replacement of approximately 76 feet of existing damaged curb and gutter. This change results in an increase in the Contract Price of \$3,758.12 and no change in Contract Time.

ITEM CO6-2. SPOIL PILE REMOVAL

Initiated by: Owner

This change includes the removal of existing spoil piles from the site that were not suitable for use as embankment or fill materials. This change results in an increase in the Contract Price of \$28,991.24 and no change in Contract Time.

LAWRENCE, KANSAS
CLINTON WATER TREATMENT PLANT
PHASE II EXPANSION

CITY PROJECT NO. 2CP-205

CHANGE ORDER NO. 6

COST SUMMARY

The Contract Price shall be modified as follows as a result of the changes described by this modification request. Additions to the Contract amount are indicated by a "+" in front of the amount, deductions by a "-".

<u>Item</u>	<u>Description</u>	<u>Increase/Decrease In Contract Price (+/-)</u>
CO6-1	Existing Curb and Replacement	+\$3,758.12
CO6-2	Spoil Pile Removal	<u>+\$28,991.24</u>
NET CHANGE IN CONTRACT PRICE		+\$32,749.36
BID AMOUNT OF ORIGINAL CONTRACT		\$13,979,000.00
PREVIOUS CHANGE ORDER ADJUSTMENTS		<u>+\$88,553.10</u>
CURRENT CONTRACT AMOUNT		\$14,067,553.10
CHANGE ORDER NO. 6		<u>+\$32,749.36</u>
ADJUSTED CONTRACT AMOUNT		\$14,100,302.46

LAWRENCE, KANSAS
CLINTON WATER TREATMENT PLANT
PHASE II EXPANSION

CITY PROJECT NO. 2CP-205

CHANGE ORDER NO. 6

TIME SUMMARY

The Contract Times shall be amended as follows:

	Substantial Completion		Final Completion	
	Days	Date	Days	Date
ORIGINAL CONTRACT DATE	420	July 8, 2008	520	October 16, 2008
PREVIOUS CHANGE ORDER ADJUSTMENTS	0	+44	0	+44
CURRENT CONTRACT DATE		August 21, 2008		November 29, 2008
CHANGE ORDER NO. 6	+0		+0	
ADJUSTED CONTRACT DATE		August 21, 2008		November 29, 2008

This change order includes all costs, direct, indirect, and consequential, and all changes in contract time arising from the work included in items CO6-1 through CO6-2. No additional claims shall be made for changes in contract price or contract time arising from this work

All other provisions of the contract remain unchanged.

Agreed to this 17th day of October, 2008

Approved:
CAS Construction, LLC

By: Sharon Huse

Approved:
City of Lawrence

By: _____

Date: 10-17-08

Date: _____